



**RainCrow**

Environmental

***Asbestos  
Six-Month  
Report***

**Tuscumbia City Schools  
303 N. Commons Street East  
Tuscumbia, AL 35674**

**February 15, 2022**

# PERIODIC SIX-MONTH CHECK

*FOR ALL SUSPECT OR KNOWN ACBM*

**DATE:** 2/15/2022      **LEA:** Tuscumbia City Schools

**SCHOOL:** General Administrative & Support Facilities (000)

**BUILDING:** Bus Shop      **NO.** 003

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
0	1	0	1	Roof Coating Material (Under-side of Corrugated Roof @ Shop Area) – 3,025 sf	Non-ACBM
0	2	0	1	“Peerless” Gas Ceiling Heater/ Lining (Shop Area)	N

*Drew Patwik*

---

*Signature Of Designated Person*

**\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN CONDITION:** *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
*Phone: (334) 315-2892*

**PERIODIC SIX-MONTH CHECK**  
**FOR ALL SUSPECT OR KNOWN ACBM**

**DATE:** 2/15/2022      **LEA:** Tuscumbia City Schools

**SCHOOL:** Deshler Vocational High (010)

**BUILDING:** High School      **NO.** 001

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
0	1			12" Vinyl Floor Tile (Principal's Office) off white covered w/ carpet	Removed
0	6			Black Floor Tile (Threshold Steps) covered w/ new floor	N
0	7			9" Vinyl Floor Tile (Counselor Office) gray covered w/ carpet	Removed
1	1			12" Vinyl Floor Tile – beige specked covered w/ new floor	N
1	4			Oven Liner (In Chemistry Laboratory)	Y Removed
1	5			Oven Liner (In Chemistry Laboratory)	Y Removed
1	6			Oven Liner (In Chemistry Laboratory)	Y Removed
1	8			White Floor Tile Replacements In Room 210 covered w/ new floor	N
2	0			Dark Brown Floor Tile @ Classroom Entry covered w/ new floor	N
2	1			Light Brown Streak Floor Tile @ Classrooms covered w/ new floor	N
2	2			Red/White Streak Floor Tile In Classroom covered w/ new floor	N
2	3			White /Red Floor Tile In Classroom covered w/ new floor	N
7	6			8" Light Fixture Heat Shield (Janitor Closet)	Removed
7	7			2 - Sinks W/ White Spray-on (Art Room)	Removed

*Drew Patwik*

Signature Of Designated Person

\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
*Phone: (334) 315-2892*

# PERIODIC SIX-MONTH CHECK

*FOR ALL SUSPECT OR KNOWN ACBM*

DATE: 2/15/2022 LEA: Tuscumbia City Schools

SCHOOL: Deshler Vocational High (010)

BUILDING: High School NO. 001

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
1	2 3			Laboratory Counter Tops (Science Lab)	<b>Y Removed in 2019</b>

  
 \_\_\_\_\_  
 Signature Of Designated Person

\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
*Phone: (334) 315-2892*

# PERIODIC SIX-MONTH CHECK

*FOR ALL SUSPECT OR KNOWN ACBM*

**DATE:** 2/15/2022      **LEA:** Tuscumbia City Schools

**SCHOOL:** Deshler Vocational High (010)

**BUILDING:** Jr. High School      **NO.** 002

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
4	7			Rope Insulation Inside Boiler (around back)	N
7	8			9" VFT (2- CR's Hall & Nurses Sta.) gray w/ white & black marbled	Non-ACBM
7	8			4 -Laboratory Counter Tops (Science Lab) – 60 sf	Removed

*Drew Patrick*  
Signature Of Designated Person

\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
Phone: (334) 315-2892

**PERIODIC SIX-MONTH CHECK**  
**FOR ALL SUSPECT OR KNOWN ACBM**

**DATE:** 2/15/2022      **LEA:** Tuscumbia City Schools

**SCHOOL:** Deshler Vocational High (010)

**BUILDING:** Gym      **NO.** 003

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
3	7	1	8	Vibration Damper @ Gas Heater (@ Boys & Girls Locker Rooms)	<b>Y Both removed</b>
3	7			Vibration Damper @ Gas Heater (Suspended Heaters @ Court Area)	<b>All removed</b>
8	0			Boiler Insulation (Boiler Room @ Girls Locker Room)	<b>N</b>
8	1			9" VFT (2- CR's & Women's Coach's Off.) tan w/ white & maroon streaks <b>Covered w/ 12" VFT wht w/ mrn spec</b>	<b>N Covered</b>
8	2			9" VFT (Men's Coach's Office) green	<b>Y Covered w/ carpet</b>
8	3			2 x 2 Textured Ceiling Tile (Gym Lobby Area & Coach's Offices)	<b>Non-ACBM</b>

*Drew Patuik*  
 Signature Of Designated Person

\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN  
 CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
*Phone: (334) 315-2892*

# PERIODIC SIX-MONTH CHECK

*FOR ALL SUSPECT OR KNOWN ACBM*

DATE: 2/15/2022 LEA: Tuscumbia City Schools

SCHOOL: Deshler Vocational High (010)

BUILDING: Library NO. 004

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
2	4			Green/White Floor Tile covered w/ new floor in 2005	N
8	4			2 – Sinks W/ White Spray-on (Workroom Area) <b>One maybe removed</b>	N
1	2 2			2- White Canvas Vibration Dampers (Back HVAC Closet)	N

  
 \_\_\_\_\_  
*Signature Of Designated Person*

\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
*Phone: (334) 315-2892*

**PERIODIC SIX-MONTH CHECK**  
**FOR ALL SUSPECT OR KNOWN ACBM**

**DATE:** 2/15/2022      **LEA:** Tuscumbia City Schools

**SCHOOL:** Deshler Vocational High (010)

**BUILDING:** Cafeteria      **NO.** 005

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
1	1 3	1	5	9" Yellow Floor Tile <b>Covered/removed</b>	N
1	1 4	1	5	9" Light Gray Floor Tile <b>Covered/removed</b>	N
1	1 5	1	5	Black Floor Tile (Threshold Strip) <b>Covered</b>	N
1	1 6	1	5	Off White Floor Tile (Patches & Entry) <b>Covered</b>	<b>Non-ACBM</b>
1	1 7	1	5	Plaster Ceiling (In Kitchen & Storage) <b>Covered w/ new 2x2 CT (not covered in kitchen/dry storage)</b>	<b>Non-ACBM</b>
1	2 0	1	5	White Floor Tile (Kitchen) <b>Covered</b>	<b>Non-ACBM</b>
1	2 4	1	5	6" Quarry Tile/Portland Cement (Dry Storage) 848 sf	N

*Drew Patwik*

Signature Of Designated Person

\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN  
 CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
*Phone: (334) 315-2892*



**PERIODIC SIX-MONTH CHECK**  
**FOR ALL SUSPECT OR KNOWN ACBM**

**DATE:** 2/15/2022      **LEA:** Tuscumbia City Schools

**SCHOOL:** Deshler Vocational High (010)

**BUILDING:** Auditorium      **NO.** 006

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
4	8			9" Red Floor Tile (Auditorium) Covered w/ new red/gray patt. carpet (2021)	Y
4	9			9" Tan Floor Tile Covered w/ new red/gray patt. carpet (2021)	Y
5	1			Red/White Streak Floor Tile (In Lobby) Covered w/ new red/gray patt. carpet (2021)	Y
5	9			Blue Floor Tile (Office) 176sf Covered	N
6	1			White/Black Floor Tile (In Band Director Office & File Room) Covered	Non-ACBM
1	2 1	0	1	Sheetrock Mud Joints (Stage Left End) not listed originally	N
1	26			12" CT (Band room)	Y Removed

*Drew Patuik*  
*Signature Of Designated Person*

\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
*Phone: (334) 315-2892*

# PERIODIC SIX-MONTH CHECK

FOR ALL SUSPECT OR KNOWN ACBM

DATE: 2/15/2022 LEA: Tuscumbia City Schools

SCHOOL: Deshler Vocational High (010)

BUILDING: Vo-Tech Center NO. 007

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
4	0			9" VFT (Drafting & HVAC Off.) light green <b>Removed From Special Ed. Restroom</b>	N
4	3			Transite Walls In Welding (Now Wood Shop) <b>All Removed</b>	All Removed
4	4			Vibration Damper @ Gas Heater (Shop) White	N
7	5			5' x 3' Roof Deck Panels – 5,600 sf	N

  
 \_\_\_\_\_  
 Signature Of Designated Person

\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
 Phone: (334) 315-2892

**PERIODIC SIX-MONTH CHECK**  
**FOR ALL SUSPECT OR KNOWN ACBM**

DATE: 2/15/2022 LEA: Tuscumbia City Schools

SCHOOL: Deshler Vocational High (010)

BUILDING: Field House / Concession NO. 008

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
6	5			Roll Flooring in Concession Stand	Removed

*Drew Patnik*  
*Signature Of Designated Person*

\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
*Phone: (334) 315-2892*

# PERIODIC SIX-MONTH CHECK

*FOR ALL SUSPECT OR KNOWN ACBM*

**DATE:** 2/15/2022      **LEA:** Tuscumbia City Schools

**SCHOOL:** Deshler Vocational High (010)

**BUILDING:** Old Armory / Gym      **NO.** 010

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
0	1	0	1		
0	1	0	1	9" VFT (Storage Room @ Back Corner) dark brown – 224 sf	N

*Drew Patwik*

---

*Signature Of Designated Person*

\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN  
 CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
*Phone: (334) 315-2892*

**PERIODIC SIX-MONTH CHECK**  
**FOR ALL SUSPECT OR KNOWN ACBM**

**DATE:** 2/15/2022      **LEA:** Tuscumbia City Schools

**SCHOOL:** Deshler Middle (Northside Middle) (020)

**BUILDING:** Main      **NO.** 001

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
0	4			9" Buff Floor Tile (Throughout) Covered In 2005	N
0	5			9" Tan Repair Floor Tile (Throughout) Covered In 2005 – Remains In Conference Room/Lounge, Teachers Storage Rooms	N
0	7			9" Blue Repair Floor Tile (Throughout) Covered In 2005	N
0	8			9" Blue Floor Tile Covered In 2005	N
0	9			9" Light Green Floor Tile (Mechanical Rm. @ Storage)) 1/3 missing in jan clos. By kitch.	N
1	5			Sinks w/ White or Mint Spray-on (Classrooms)	N
1	6			Sinks w/ Black Spray-on (Old Home-Ec CR & Nurse's Station)	N
1	7			Sinks w/ Gray Spray-on (Library Workroom & Office Kitchen)	N
1	3			18-Dampers on Air Handling Unit in Closets & Above Ceiling	N
1	9			Fire Doors (all Classrooms)	N
				<b>*Library now covered w/new vinyl strips where carpet was located.</b>	

*Drew Patwik*

\_\_\_\_\_  
*Signature Of Designated Person*

\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN  
 CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
*Phone: (334) 315-2892*

**PERIODIC SIX-MONTH CHECK**  
**FOR ALL SUSPECT OR KNOWN ACBM**

**DATE:** 2/15/2022      **LEA:** Tuscumbia City Schools

**SCHOOL:** R.E. Thompson Elementary (030)

**BUILDING:** Main      **NO.** 001

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
0	1			12" Vinyl Floor Tile (Hall) Tan replaced 147 sf @ east end of hall	N Covered
0	2			Threshold Strip (Throughout)	N
0	3			9" Vinyl Floor Tile (Throughout) White / Brown	Non-ACBM
0	4			9" Vinyl Floor Tile (Health Room) Brown / Brown Speck	N
1	5			9" Vinyl Floor Tile (Classroom) Brown Some Classes Removed Rm's 4, 7 & 10	N
1	7			9" Vinyl Floor Tile (Classroom #2) Black / White Covered With 12" Cream Floor Tile With Gray Flakes	N
1	8			9" Vinyl Floor Tile (Classroom #3) Black / White (drk brwn w/wht flecks)	N
1	9			9" Vinyl Floor Tile (Classroom #3) White Speck (mauve w/ cream flecks)	N
2	0			9" Vinyl Floor Tile (Classroom #8) Gray / White Covered With 12" Cream Floor Tile With Gray Flakes	N
2	6	0	1	8 – Sink W/ Gray Spray-on (Classrooms 11 - 18)	N
2	6	0	2	1 – Sink W/ White Spray-on (Nurses Station) Now Teachers' Lounge	N
0	5			9" Vinyl Floor Tile (Throughout) White / Brown Hall Covered With 12" Tan Floor Tile With Brown Spots	Non-ACBM
2	9			4 - Fire doors (Through-out Hall-ways)	N

*Drew Patrick*

Signature Of Designated Person

\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
*Phone: (334) 315-2892*

**PERIODIC SIX-MONTH CHECK**  
**FOR ALL SUSPECT OR KNOWN ACBM**

**DATE:** 2/15/2022      **LEA:** Tuscumbia City Schools

**SCHOOL:** R.E. Thompson Elementary (030)

**BUILDING:** Main      **NO.** 001

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
3	0			Textured Cement Panels (Upper Hall Panels) <b>Determined to be Masonite</b>	N Originally thought lower panels
3	2			10 – Sinks W/ Black Spray-on	N
3	1	0	1	Sheetrock walls (Office Area)	N

*Drew Patwik*  
*Signature Of Designated Person*

\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN  
 CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
*Phone: (334) 315-2892*

**PERIODIC SIX-MONTH CHECK**  
**FOR ALL SUSPECT OR KNOWN ACBM**

**DATE:** 2/15/2022      **LEA:** Tuscumbia City Schools

**SCHOOL:** R.E. Thompson Elementary (030)

**BUILDING:** Valdosta Community Center (Gym)      **NO.** 002

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
2	4			12" Mottled Floor Tile (Gym Area)	N * mastic tested positive for asbestos
2	8			2' x 4' Transite Ceiling Tile (Canopy) – 40 sf Most Tile Replaced With New 2x4 Ceiling Tile. 18 sf remains @ porch.	N
2	9			Trane Gas Ceiling Heater (court area)	N
				*Appears that old floor is removed with old black mastic remaining under newer tile	

*Drew Patwik*  
*Signature Of Designated Person*

\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN  
 CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
*Phone: (334) 315-2892*



**PERIODIC SIX-MONTH CHECK**  
**FOR ALL SUSPECT OR KNOWN ACBM**

**DATE:** 2/15/2022      **LEA:** Tuscumbia City Schools

**SCHOOL:** G.W. Trenholm Primary (Southside) (040)

**BUILDING:** Main      **NO.** 001

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
0	1			9" VFT (FIT In Auditor. , Café, Jan. Strge & Teacher Lounge Kitch) brn/ wht	N Covered
0	9			9" Vinyl Floor Tile (Throughout) green/ white <b>Covered except for library work room and 4 in East janitor closet.</b>	N
1	0			Tan Trim On Floor Tile (Throughout) <b>Covered</b>	N
1	4			Brown Roll Flooring (Library)	<b>Removed</b>
1	8			Wall Panels (Library Office & Hall)	N
1	9			12" Vinyl Floor Tile (Classroom & Hall) cream mottled <b>Covered</b>	N
2	0			12" Vinyl Floor Tile (Classroom) tan mottled <b>Covered</b>	N
0	3			Roof Material (possibly the plaster?)	N
0	5			Roof Material (possibly the plaster?)	N
2	2			13 – Fire-doors (Office Storage & 12 Class-rooms)	N
2	3	0	1	1 – Sink W/ Gray Spray-on (Library Work Room)	N
2	3	0	2	12 – Sink W/ Gray Spray-on (Class-rooms)	N
2	4	0	1	8 – Sink W/ White Spray-on (1982 Class-room Addition)	N

*Drew Patwik*

\_\_\_\_\_  
*Signature Of Designated Person*

\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN  
**CONDITION:** *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
*Phone: (334) 315-2892*

**PERIODIC SIX-MONTH CHECK**  
**FOR ALL SUSPECT OR KNOWN ACBM**

**DATE:** 2/15/2022      **LEA:** Tuscumbia City Schools

**SCHOOL:** G.W. Trenholm Primary (Southside) (040)

**BUILDING:** Main      **NO.** 001

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
2	5	0	1	2x4 Ceiling Tile (1982 Class-room Addition)	Non-ACBM
3	1	0	1	12" Vinyl Floor Tile (Classroom 15 & Hall @ 1982 Wing) tan/gray marbled	N
3	2	0	1	12" Vinyl Floor Tile (Classrooms @ 1982 Wing) tan marbled	N sampled- only mastic is hot
3	3	0	1	Quarry Tile Flooring/ Grout (RR's @ Old Section)	Non-ACBM
3	4	0	1	Quarry Tile Flooring/ Mastic (RR's @ Old Section)	Non-ACBM
3	5	0	1	Sheetrock Mud Joints (Classroom divider walls) –3600sf	N
3	6	0	1	Sheetrock Mud Joints (Café stage rooms)—1350sf	N

*Drew Patwik*  
*Signature Of Designated Person*

\*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN  
 CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*  
*Phone: (334) 315-2892*